



Consulting December 19, 2016  
Engineers and Project 1600630  
Scientists

Ms. Dawn DeJardin  
Fuel & By Products Analyst  
Wisconsin Public Service Corporation  
700 North Adams Street, /P.O. Box 19001  
Green Bay, Wisconsin 54307-9001

**Re: Landfill Inspection Report for the Weston Disposal Site No. 3  
Wisconsin Public Service Corporation  
Town of Knowlton, Marathon County, Wisconsin**

Dear Ms. DeJardin:

GEI Consultants, Inc. (GEI) is pleased to provide this landfill inspection report for the Wisconsin Public Service Corporation (WPS) Weston Disposal Site No. 3. The inspection was completed to comply with *40 CFR 257 Subpart D – Standards for the Disposal of Coal Combustion Residuals in Landfills and Surface Impoundments* and specifically with *§ 257.84(b) Annual inspections by a qualified professional engineer.*

***§ 257.84 Inspection Requirements for CCR Landfills***

***(b) Annual inspections by a qualified professional engineer.***

(1) Existing and new CCR landfills and any lateral expansion of a CCR landfill must be inspected on a periodic basis by a qualified professional engineer to ensure that the design, construction, operation, and maintenance of the CCR unit is consistent with recognized and generally accepted good engineering standards. The inspection must, at a minimum, include:

(i) A review of available information regarding the status and condition of the CCR unit, including, but not limited to, files available in the operating record (e.g., the results of inspections by a qualified person and results of previous annual inspections); and

(ii) A visual inspection of the CCR unit to identify signs of distress or malfunction of the CCR unit.

(2) *Inspection report.* The qualified professional engineer must prepare a report following each inspection that addresses the following:

(i) Any changes in geometry of the structure since the previous annual inspection;

(ii) The approximate volume of CCR contained in the unit at the time of the inspection;

(iii) Any appearances of an actual or potential structural weakness of the CCR unit, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR unit; and

(iv) Any other change(s) which may have affected the stability or operation of the CCR unit since the previous annual inspection.

## Background

The landfill is located in the E 1/2 of the NW 1/4 and W 1/2 of the NE 1/4, Section 23, Township 26 North, Range 7 East, Town of Knowlton, Marathon County, Wisconsin. The landfill is permitted by the Wisconsin Department of Natural Resources (WDNR) under License No. 3067. Figure 1 – Site Location Figure, shows the location of the landfill relative to the Weston Power Plant. The landfill was permitted by the WDNR on December 11, 2014, with the issuance of a Conditional Plan of Operation Approval. The facility is licensed and approved as a 57.6-acre, 4,075,500 cubic yard landfill. Cells 1 and 2 were constructed during the 2015 construction season, with final completion of the new landfill cells and installation of a new leachate force main, storage tank, and load-out system in late December 2015. The construction of Cells 1 and 2 was approved by WDNR on April 22, 2016 and Cell 2 was placed into service on June 27, 2016. Cell 1 is currently inactive and does not contain any coal combustion residuals (CCR).

GEI was retained to perform an annual inspection of the landfill in compliance with § 257.84(b) *Annual inspections by a qualified professional engineer*. The inspection was performed on November 17, 2016. Copies of the site location figure and landfill inspection photo log are appended to this letter-report and constitute the entirety of the report.

## Site Inspection

The landfill site inspection was performed on November 17, 2016, by Mr. John Trast of GEI. The inspection included a meeting with WPS personnel and the landfill operator to discuss the landfill operations and construction during 2016; observation of landfill cells, the Cell 2 partial final cover slopes, and storm water management features for the site. So, as of the date of the inspection, the following are the observed conditions:

- (i) Cell 1 has not been placed into service;
- (ii) Cell 2 was placed into service on June 27, 2016. Approximately, 164,450 cy of CCR have been disposed of in Cell 2. CCR placement consists of the 4-foot frost protection layer on the floor of the cell as required by WDNR, CCR placed to final waste grades over approximately 2.5 acres of Cell 2, and permanent final cover constructed over 2.3 acres;
- (iii) The perimeter slopes of Cells 1 and 2, and the final cover slopes of Cell 2 appear to be in excellent condition with no signs of instability, structural weakness, significant erosion, woody vegetation, or animal burrows.

## Conclusion

On November 17, 2016, staff from GEI completed an annual inspection of the WPS Weston Disposal Site No. 3 in compliance with § 257.84(b) *Annual inspections by a qualified professional engineer*. Cell 2 of the landfill is operational, received approximately 164,450 cy of CCR during 2016. Cell 1 is not operational. No CCRs have been placed in Cell 1. The perimeter slopes of Cells 1 and 2, appeared to be in excellent condition with no significant erosion, no woody vegetation, no animal burrows, and no areas of instability or structural weakness. Approximately 2.3 acres of permanent final cover have been constructed in Cell 2, which included the south perimeter slope, southeast corner, and a portion of the east perimeter slope. At the time of the inspection the permanent final cover was dormant seeded and being covered with erosion control fabric. The cover was in excellent condition with no erosion, no woody vegetation, no animal burrows, and no areas of instability or structural weakness.


The inspection was completed by John, M. Trast, P.E. I am a licensed professional engineer in the State of Wisconsin in accordance with the requirements of Chapter A-E 4, Wisconsin Administrative Code; that this document has been prepared in accordance with the Rules of Professional Conduct in Chapter A-E 8, Wisconsin Administrative Code; and that, to the best of my knowledge, all


information contained in this document is correct and the document was prepared in compliance with all applicable requirements in Chapters NR 500 to 538, Wisconsin Administrative Code and 40 CFR 257.

If you have any questions regarding this report please contact me at 920-455-8299.

Sincerely,

GEI CONSULTANTS, INC.

  
James Calaway  
Senior Drafter/Designer

  
John M. Trast, P.E.  
Senior Consultant

Attachments:

Figure 1 - Site Location Figure  
Landfill Inspection Photo Log

Copy to:

Mr. Thomas Jansen  
We Energies  
333 West Everett Street  
Milwaukee, Wisconsin 53203



JXT:cah

K:\We Energies\1600630\_WPS WestonDisposalSite #3\2015 Inspection Report\R1600630 WPS\_Weston Disposal Site #3\_Inspection 2015.docx



KNOWLTON, WISCONSIN

11 MILES TO WESTON POWER PLANT

BALSAM ROAD

I 39 / US HWY 51

PRIVATE ACCESS ROAD

CTH C

LEGNER ROAD

WESTON DISPOSAL SITE NO. 3

JOHNSON CREEK ROAD

MILL LANE



NOT TO SCALE

WISCONSIN PUBLIC SERVICE  
TOWN OF KNOWLTON, WISCONSIN



WESTON DISPOSAL SITE NO. 3  
SITE LOCATION FIGURE

Project 1600630

January 15, 2016

Fig. 1

J:\Landfills\WPS\_Legner\Dust Control\dwg\fig1



Photo 1 - Looking north along Cell 2-3 intercell berm.



Photo 2 - Looking east along south perimeter berm at Leachate Extraction Vault P2B.



Photo 3 - Looking southwest from top of Cell 2 partial final cover.



Photo 4 - Looking south from top of Cell 2 partial final cover.



Photo 5 – Looking south from top of Cell 2 partial final cover at Stormwater Basin 3.



Photo 6 – Looking east from top of Cell 2 partial final cover at Stormwater Basin 2 and 3.



Photo 7 - Looking east from top of Cell 2 partial final cover at Stormwater Basin 2.



Photo 8 - Looking north along top of Cell 2 partial final cover.





Photo 9 - Looking south along top of Cell 2 partial final cover.



Photo 10 – Looking north along east perimeter berm of Cell 2.



Photo 11 - WDS No. 3 looking north from South perimeter berm at the Cell 2



Photo 12 - WDS No. 3 looking Leachate Extraction Vault P2B.



Photo 13 - Looking north at stormwater basin 1.



Photo 14 - Looking west along the north perimeter berm of Cells 1.